

# Project Status Report (as of February 27, 2013)

Project Name	Estimated Completion Date	Approved or Anticipated Budget	Status
<b>Project &amp; Budget Approved</b>			
Halton McMaster Family Health Centre (formerly Burlington Family Medicine Clinic)	December 2013	\$5,031,204	Tenders have closed on base building contract. Construction to commence shortly.
McvMaster Health Campus (formerly McMaster Primary Health Care Campus)	Fall 2014	\$82,900,000 Rev: \$84,644,854	Shoring 100% complete. Concrete footings complete. Foundation work is approximately 70% complete. Tendering of sub-contractor packages approximately 75% complete.
McMaster Front Entrance Improvements - Phase 2	Pending	\$4,900,000	Design and development complete. Project to be tendered shortly.
MUMC Biosafety Lab 3 (FHS)	Fall 2012	\$2,500,000 Rev: 2,998,890	Commissioning is complete.
McMaster Innovation Park: McMaster Automotive Resource Centre (MARC)	March 2013	\$26,453,460	Project nearing completion. Expect substantial completion in March 2013.
McMaster Innovation Park McMaster Automotive Resource Centre (MARC) BTech Program	TBD	\$2,000,000	Part A work in base building complete. Part B work to be tendered shortly.
Psychology Building Neuroscience of Auditory Interaction Lab (NAIL)	March 2013	\$4,900,000	Exterior Glasswork complete. Exterior panel work to commence shortly. Interior partitions complete. Mechanical and electrical work 80% complete.
Integrated Science Program (iSci)	Summer 2013	\$1,493,000	Asbestos abatement complete. Construction of walls complete with mechanical and electrical work has commenced.
Wilson Building for Studies in Humanities and Social Sciences	September 2015	\$65,000,000	Architect is in working drawing stage. Demolition of Wentworth House scheduled to commence May 1, 2013.
Engineering Centre for Experiential Learning (ExCEL Building)		\$6,000,000 - \$10,000,000	Prequalification of architects and engineers to be advertised.
Campus Backflow Prevention Program	2016	\$2,670,000	
<b>Other</b>			
City of Hamilton Combined Sewer Overflow (CSO) Tank	Spring 2013	City of Hamilton Project	Agreement with City of Hamilton has been finalized. Work to proceed in Spring 2013.
New McMaster's Children Centre	June 2013	\$4,016,300	Architect in schematic design stage.
<b>For Future Consideration</b>			
McMaster Innovation Park Life Sciences Building		\$45,000,000	MIP developing concept design
Ron Joyce Centre — 4 <sup>th</sup> Floor Completion	2014	\$4,500,000	School of Business developing the Business Plan and concept.